Original / Duplicate / Triplicate

CONTRACT CERTIFICATE

No. 1st & ~~Final~~ Part Bill (For Other Works) Date.....20.....

Division: Yelahanka Projects.
Bill Received No.....Dated.....Cash Book Voucher No.....dated.....
Scheduled Docket No.....

Name of Work: Improvements of parks and providing children play equipment's and pathway in Kempegowda park, Basavalingapa park, Basavanna Park, Rajiv Gandhi Park and surrounding areas park in ward No-4 Yelahanka New Town.

Job Code No:004-20-000007 **Est. cost: 300.00 lakhs**

Name of Contractor and Full Address : Sri K Lakshmi Narayana Reddy.

Work Order No: **EE(Project)/YNK Zone/WO/49/2020-21.** **Dated : 22.07.2020**

Certified that the measurements were taken by me on 24/12/2020 and recorded in pages 222141 to 222150 of measurement Book No. 12/2018-19 and that the work is satisfactorily executed.

K. Lakshmi Narayana Reddy
Contractor

K Seundrest
~~Officer-in-charge of work~~

Certified that the measurements were taken by me on 24.12.2020 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

~~Sub Division Officer~~ Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

If Memorandum of Payment	
1) Total value of work done or supplies made as per account within	2765330-00
2) Deduct amount to be held in reserve being.....percent Rs.....	276533-00
3) Deduct amount to be held in Balance	
4) Deduct Payment :	
a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D No.....	246904-00
Amount adjusted towards cash advance recovery of	246904-00
b) Payments cost store or other materials supplied.	40625-00
Now made recovery of amount creditable to this/other work	27653-00
Amount paid on this bill Cheque/Cash	276533-00
5) Balance being unpaid value of work done held in reserve	1115152-00
6) Deduct cash advance made on the office Cash Book Voucher No..... date .....less adjustments	
7) Net amount due to or from contractor	26538148-00
Unadjusted items	
8) Advance to contractor for materials brought to site (as detailed) within value of Governme materials supplied	

A/s

K. Lakshmi Narayana Reddy
Contractor's Signature

Received Rs.....(in words)
By Cash and by adjustment of Payment as per memorandum.

Witnesses :

1.

2.

Dated.....K. Lakshmi Narayana Reddy
Signature of Contractor

(For use in the Office)

Head of Account P-3658
Audited & Admitted for Rs. 2765330-00
Passed for Rs. 26538148-00
Paid To K Lakshmi narayana reddy
By Adjustment Rs. 1115152-00
Executive Engineer
EE

Paid by me by cheque No.....Dated.....

Cash Rs.....Dated.....

Initials of Officer Making Payment

BRUHAT BANGALORE MAHANAGARA PALIKE

YALAHANKA PROJECT DIVISION

Name of Work:- Improvements of parks and providing children play equipment's and pathway in Kempegowda park, Basavalingapa park, Basavanna Park, Rajiv Gandhi Park and surrounding areas park in ward No-4 Yelahanka New Town.

Abstract

Item No	Description of work	Unit	As Per Modified Schedule B			Previous Measurement		Present Measurement			Up to Date	
			Qty	Rate	Amount	Qty	Rate	Qty	Rate	Amount	Qty	Amount
1	KSRRB M300-1. Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface levelled and sides neately dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification. MORTH / Chapter 3 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge	Cum	776.16	222.36	172586.99	0.00	-	691.79	222.36	153827.37	691.79	153827.37
2	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications. MORTH Specification No. 2100 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum	145.57	5692.45	828637.14	0.00	-	144.63	5692.45	823309.01	144.63	823309.01
3	KSRB 5.3-3 : Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.1.13 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the	Cum	25.20	6102.00	153770.40	0.00	-	25.20	6102.00	153770.40	25.20	153770.40
4	KSRB 15.1.3 – do – Providing ruled pointing to coursed stone masonry with cement mortar 1:3, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per specifications.with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	84.00	161.01	13524.84	0.00	-	84.00	161.01	13524.84	84.00	13524.84

5	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69 cum and fine aggregtes @ 0.459cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, ncluding cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2.with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the	cum	2.70	6147.96	16599.49	0.00	-	2.70	6147.96	16599.49	2.70	16599.49
6	KSRRB M2200-5.9. Providing and laying Design mix M20 with OPC @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregates @ 0.46cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008 including cost of materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications. - i) Upto 5 m height.with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of	Cum	32.16	5757.00	185145.12	0.00	-	27.48	5757.00	158202.36	27.48	158202.36
7	KSRRB M400-19: Construction of Median and island above road level with approved material deposited from borrowpits, spread, sloped and compacted as per Clause 400.7 complete as per specifications. MORTH Specification No.407with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the	cum	649.64	232.59	151100.15	0.00	-	615.89	232.59	143250.23	615.89	143250.23
8	KSRRB M400-17: Providing, laying, spreading and compacting graded stones aggregate to Wet Mix Macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mix method of tipper to site,Laying in uniform layers with paver in subbase/base course on the well prepared surface and compacting with vibratory rollers to achive the desired density complete as per MORTH specification No. 406.etc with all lead and lifts and as per directions of the Engineer-in-chargewith all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	cum	77.79	2101.14	163438.75	0.00	-	77.79	2101.14	163438.75	77.79	163438.75
9	Providing and laying/fixing cement base, precast, pre polished cement concrete, designer tiles 25mm thick for flooring conforming to IS 1237 heavy duty tiles for flooring, treads of steps and landing, laid on a bed of 12mm thick cement mortar 1:3 mis finished with flush pointing using white cement, including cost of materials, including cutting, griding the edge to half/full round wherever required, labour, curing complete as per specification.with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the	Sqm	462.07	1371.09	633532.70	0.00	-	462.07	1371.09	633532.70	462.07	633532.70

10	KSRB 14.6-1: Providing & laying heavy duty cobble stones 60mm thick interlock pavers,using cement & course sand for manufacture of blocks of approved size ,shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm thick sand bed (Avg thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level, including cost of materials, labour and HOM of machineries complete as per specifications. Specification No. KBS with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the	Sqm	3394.53	604.62	2052399.22	0.00	-	3394.53	604.62	2052399.22	3394.53	2052399.22
11	KSRB 14.6-1: Providing & laying heavy duty cobble stones 60mm thick interlock pavers,using cement & course sand for manufacture of blocks of approved size ,shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm thick sand bed (Avg thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level, including cost of materials, labour and HOM of machineries complete as per specifications. Specification No. KBS with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the	Sqm	2172.39	1171.88	2545774.53	0.00	-	2172.39	1171.88	2545774.53	2172.39	2545774.53
12	KSRRB 2.6:Providing and filling Sand in trenches to required depth including watering ramming with all leads and lift. complete as per specification and as directed by Engineer-in-chargewith all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Cum	310.64	2292.56	712163.13	0.00	-	243.14	2292.56	557415.33	243.14	557415.33
13	Removing and resetting of kerb stoneswith all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Rmt	3629.90	110.18	399942.38	0.00	-	3629.90	110.18	399942.38	3629.90	399942.38
14	Providing and fixing pre cast solid cement concrete kerb stones made out of C.C. 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including form work, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete.with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the	No.	1115.33	454.06	506428.25	0.00	-	1115.33	454.06	506428.25	1115.33	506428.25
15	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. MORTH Chapter 8 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	1446.13	89.03	128748.95	0.00	-	1446.13	89.03	128748.95	1446.13	128748.95

16	Providing chain link fencing 50mm size of 8 guage properly stretched between existing rectangular poles and fixed with suitable bolts & nuts, the free ends shall be welded to the pole and block pipe at top and bottom as required including cost of all materials, labour, lead and lifts and as per the directions of the Engineer-in-charge of work including two coats of approved quality paint over one coat of shop paintwith all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	252.00	810.73	204303.96	0.00	-	252.00	810.73	204303.96	252.00	204303.96
17	Providing and fixing M.S. Block pipe of 38mm dia, of heavy guage of 14 including removing the bends, cutting the pipe, and fixing pipe in between the existing two verticle poles (M.S. rectangular poles) and spot welding the chain link with M.S. block pipe including cost of all materials wastage in cutting, and scaffolding wherever necessary with all lead and lift as directed by the Engineer-in-charge of work etc., complete including two coats of approved quality paint over one coat of shop paint.with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	m	240.00	454.06	108974.40	0.00	-	240.00	454.06	108974.40	240.00	108974.40
18	Supplying and fixing M.S. Rectangular poles made out of 2 equal angles of 65x65x6 mm welded together and fixed in CC (1:2:4) WITH 2 NOS 16mm dia M.S. hold fast rods each of length 25 cms. Including cost of all materials cutting, bending scaffolding wherever necessary, nicely finishing the welded joints with all lead lifts and as per the directions of the Engineerin - charge of the work and including providing 2 coats of approved quality paint over one coat of shop painting (excluding cost of earthwork and concrete)with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge	m	84.00	955.98	80302.32	0.00	-	84.00	955.98	80302.32	84.00	80302.32
19	Providing and fixing M.S.Gate as per Chief Architect Drawing, using 50mm x 50mm 14 guage M.S. hollow pipe frame work bent to ornamental shape as shown in the drawing and 35mm x 6mm and 16 x 16mm Square rods for verticals alternatively spaced at 4cms c/c in two halves and 40mmx6mm M.S. flats for horizontal member and at the top cast iron spikes are provided at alternate vertical members as Shown in the drawing etc., complete all the steel surface should be thoroughly cleaned free of rust and painted with anti corrosive paint (shop paint) etc., complete. The work includes cost of all materials, labour charges for all items of work hire charges for welding, cutting and grinding equipment, and electricity charges, with lead and lift, loading and unloading charges, etc., complete as per specification.with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Sqm	9.57	3352.04	32079.02	0.00	-	9.57	3352.04	32079.02	9.57	32079.02

20	KSRB 15-18.2 : Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, complate as per specificationswith all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer in charge of the work.	Sqm	9.57	105.72	1011.74	0.00	-	9.57	105.72	1011.74	9.57	1011.74
21	Direction and Place Identification Signs with size morethan 0.9 sqm Size Board: Providing and erecting direction and place identification retro-reflectorised sign as per IRC:67 made of high intensity grade sheeting vide Clause 801.3, fixed over aluminium sheeting, 2 mm thick with area not exceeding 0.9 sqm supported on a mild steel single angle iron post 75 x 75 x 6 mm , 2 Nos. firmly fixed to the ground by means of properly designed foundation with M 15 grade cement concrete 45 x 45 x 60 cm, 60 cm below ground level as per approved drawing.with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	sqm	10.80	7934.93	85697.24	0.00	-	0.00	7934.93	0.00	0.00	0.00
22	Supply & fixing of Pull Down Challenger : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of a supplier who has carried out a minimum of 100 public park projects in India with EN16630-GS certified products either by themselves or through their dealers or contractors. These EN16630 & GS Mark certificates must be clearly displayed on the notified certifying bodies websites as online verification is mandatory during technical bid. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding paints prior to finishing. All metal parts are powder coated using AKZO Nobel -	Unit	2.00	310770.40	621540.80	0.00	-	2.00	310770.40	621540.80	2.00	621540.80
23	Supply & fixing of Seated Chest Press : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of a supplier who has carried out a minimum of 100 public park projects in India with EN16630-GS certified products either by themselves or through their dealers or contractors. These EN16630 & GS Mark certificates must be clearly displayed on the notified certifying bodies websites as online verification is mandatory during technical bid. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding paints prior to finishing. All metal parts are powder coated using AKZO Nobel -	Unit	2.00	301846.25	603692.50	0.00	-	2.00	301846.25	603692.50	2.00	603692.50

24	Supply & fixing of Self Weighted Rower : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of a supplier who has carried out a minimum of 100 public park projects in India with EN16630-GS certified products either by themselves or through their dealers or contractors. These EN16630 & GS Mark certificates must be clearly displayed on the notified certifying bodies websites as online verification is mandatory during technical bid. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding paints prior to finishing. All metal parts are powder coated using AKZO Nobel -	Unit	2.00	216541.88	433083.76	0.00	-	2.00	216541.88	433083.76	2.00	433083.76
25	Supply & fixing of Rider : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of a supplier who has carried out a minimum of 100 public park projects in India with EN16630-GS certified products either by themselves or through their dealers or contractors. These EN16630 & GS Mark certificates must be clearly displayed on the notified certifying bodies websites as online verification is mandatory during technical bid. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding paints prior to finishing. All metal parts are powder coated using AKZO Nobel -	Unit	2.00	118113.75	236227.50	0.00	-	2.00	118113.75	236227.50	2.00	236227.50
26	Supply & fixing of Bicycle : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of a supplier who has carried out a minimum of 100 public park projects in India with EN16630-GS certified products either by themselves or through their dealers or contractors. These EN16630 & GS Mark certificates must be clearly displayed on the notified certifying bodies websites as online verification is mandatory during technical bid. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding paints prior to finishing. All metal parts are powder coated using AKZO Nobel -	Unit	2.00	164046.88	328093.76	0.00	-	2.00	164046.88	328093.76	2.00	328093.76

27	Supply & fixing of Arm & Pedal Bike : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of a supplier who has carried out a minimum of 100 public park projects in India with EN16630-GS certified products either by themselves or through their dealers or contractors. These EN16630 & GS Mark certificates must be clearly displayed on the notified certifying bodies websites as online verification is mandatory during technical bid. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding paints prior to finishing. All metal parts are powder coated using AKZO Nobel -	Unit	2.00	223103.75	446207.50	0.00	-	2.00	223103.75	446207.50	2.00	446207.50
28	Supply & fixing of Tai Chi Spinners : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of a supplier who has carried out a minimum of 100 public park projects in India with EN16630-GS certified products either by themselves or through their dealers or contractors. These EN16630 & GS Mark certificates must be clearly displayed on the notified certifying bodies websites as online verification is mandatory during technical bid. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding paints prior to finishing. All metal parts are powder coated using AKZO Nobel -	Unit	2.00	150923.13	301846.26	0.00	-	2.00	150923.13	301846.26	2.00	301846.26
29	Supply & fixing of Big Shoulder Wheel : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of a supplier who has carried out a minimum of 100 public park projects in India with EN16630-GS certified products either by themselves or through their dealers or contractors. These EN16630 & GS Mark certificates must be clearly displayed on the notified certifying bodies websites as online verification is mandatory during technical bid. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding paints prior to finishing. All metal parts are powder coated using AKZO Nobel -	Unit	2.00	157485.00	314970.00	0.00	-	2.00	157485.00	314970.00	2.00	314970.00

30	International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of a supplier who has carried out in excess of at least 50 public park projects in India either by themselves or through their dealers or contractors. These EN16630 & GS Mark certificates must be clearly displayed on the notified certifying bodies websites as online verification is mandatory. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding paints prior to finishing. All metal parts are powder coated using AKZO Nobel - Great Wall Powder to the	Unit	2.00	310770.44	621540.88	0.00	-	2.00	310770.44	621540.88	2.00	621540.88
31	Supply & fixing of HD Sit Up Station : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of a supplier who has carried out a minimum of 100 public park projects in India with EN16630-GS certified products either by themselves or through their dealers or contractors. These EN16630 & GS Mark certificates must be clearly displayed on the notified certifying bodies websites as online verification is mandatory during technical bid. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding paints prior to finishing. All metal parts are powder coated using AKZO Nobel -	Unit	2.00	164046.88	328093.76	0.00	-	2.00	164046.88	328093.76	2.00	328093.76
32	Supply & fixing of HD Squat Pushing : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of a supplier who has carried out a minimum of 100 public park projects in India with EN16630-GS certified products either by themselves or through their dealers or contractors. These EN16630 & GS Mark certificates must be clearly displayed on the notified certifying bodies websites as online verification is mandatory during technical bid. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding paints prior to finishing. All metal parts are powder coated using AKZO Nobel -	Unit	2.00	282160.63	564321.26	0.00	-	2.00	282160.63	564321.26	2.00	564321.26

33	Supply & fixing of HD Waist Twister :All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of a supplier who has carried out in excess of at least 50 public park projects in India either by themselves or through their dealers or contractors. These EN16630 & GS Mark certificates must be clearly displayed on the notified certifying bodies websites as online verification is mandatory. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding paints prior to finishing. All metal parts are	Unit	2.00	170608.75	341217.50	0.00	-	2.00	170608.75	341217.50	2.00	341217.50
34	Supply & fixing of HD Mini Ski :All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of a supplier who has carried out in excess of at least 50 public park projects in India either by themselves or through their dealers or contractors. These EN16630 & GS Mark certificates must be clearly displayed on the notified certifying bodies websites as online verification is mandatory. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding paints prior to finishing. All metal parts are powder coated using AKZO Nobel - Great Wall Powder to the	Unit	2.00	209035.09	418070.18	0.00	-	2.00	209035.09	418070.18	2.00	418070.18
35	Supply and fixing of childern Multi Play Equipment with curved silde, tunnel and side panels : Upright structural posts of height 2.2m, 2.4m are to be HOT DIP Galvanized steel with a 114mm OD and 2.2mm (wall) thickness of the tubing.The poles are welded on to a base plate made from steel with 114mm inner diameter. Deck of size 1.45 x 1.45m,Impending stairs of size 0.80m x 0.60m and 1.05 m x 0.68 m are fabricated from 2mm perforated solid punched steel along with a curved Slide of size 1.7m x 1.8m x 1.2m Coupled with the tunnel are made of super thick plasticwhich shelle be animated and rotationally molded from antistatic, copolymer, virgin((LLDPE) which is UV stabilized with color molded in and minimum thickness of 6 -8mm. Unit consist of Deck of size 1.45 x 1.45m and Staircase of size 1.74 m x 1.32 m along with Triple Slide of size 3.95m x 2.93m x 1.80m with stairs, Plastic Components[super thick plastic] shall be animated and shall be rotationally molded from antistatic, copolymer, virgin linear low density UV stabilized polyethylene, with color molded in and minimum thickness of 6 -8mm Roof of size 2.00m x 1.78m, Spiral tube	Unit	1.00	4073069.62	4073069.62	0.00	-	1.00	4073069.62	4073069.62	1.00	4073069.62

36	Supply and fixing of childern Multi Play Equipment with curved slide and number panel : Upright structural posts of height 2.4 m, 2.7 m, 3.3 m schedule HOT DIP Galvanized steel with a 114mm OD and 2.2mm (wall) thickness of the tubing. All metal components are to be finished with a baked on powder coat finish.With deck of size 1.45 x 1.45m and Staircase of size 1.5m x 0.77 m are fabricated from 2mm perforated solid punched steel. Deck perimeter is precision pre punched for attachments. Decks are pressed, punched, and welded sand blasted and vinyl plastic coated to a thickness of 4mm. Along with Handrail of height 2.2 m and Dia 32 mm shall be an all-robotic welded unit, fabricated from 32 O.D. galvanized steel pipes with a baked on powder coating finish.Curved Slide of size 1.94 m x 1.85 m x 2.4 m, Panels,Toprails Of Monkey loop of size 1.8 m x 1.3 m.Deck of size 1.45 x 1.45m are fabricated from 2mm perforated solid punched steel. Deck perimeter is precision pre punched for attachments. Decks are pressed, punched, and welded sand blasted and vinyl plastic coated to a thickness of 4mm. Roof of size Dia 2 m and height 0.82 m.	Unit	4.00	2311139.62	9244558.48	0.00	-	3.00	2311139.62	6933418.86	3.00	6933418.86
37	Supply and fixing of childern Play Equipment Monker Bar VFM Support posts of height 1.82 m are to be schedule Galvanized steel with a 60 mm OD {Outer Diameter}.All the posts are to be finished with a baked on powder coat finish. Handrail of size 1.3 m and Dia 48 mm shall be an welded unit, fabricated from 48 O.D. galvanized steel pipes with a baked on powder coating finish. Bolts, nuts, screws, washers and etc used for assembly shall be stainless steel 304 grade and shall be of tamper resistant stainless steel. Electro - statically applied polyester powder must have a tough finish with maximum durability. The rates are to be inclusive of supply and installation at site.with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Unit	3.00	204237.05	612711.15	0.00	-	2.00	204237.05	408474.10	2.00	408474.10
38	Supply and fixing of childern Play Equipment Fiero A Swing : Shaped structural posts of height 2.31 m are to be schedule HOT DIP Galvanized steel with a 114mm OD and 2.2mm (wall) thickness of the tubing. Plastic Components such as swing seats [super thick plastic] shall be animated and shall be rotationally molded from antistatic, copolymer, virgin linear low density UV stabilized polyethylene, with color molded in and minimum thickness of 6 - 8mm. The rates are to be inclusive of supply and installation at site.with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge	Unit	4.00	133223.91	532895.64	0.00	-	3.00	133223.91	399671.73	3.00	399671.73
39	Supply and fixing of childern Play Equipment Four Seater Seesaw : SPECIFICATIONS The See Saw consists of 2 poles of Dia 114mm and thickness of 2.5mm which balances the horizontal rod at the center which is of size 3110 mm length and Dia 114 mm. It consists of 4 seats which is made of LLDPE virgin plastic of size 305mm X 213 mm X 125 mm. The rates are to be inclusive of supply and installation at site.with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work	Unit	5.00	112591.28	562956.40	0.00	-	5.00	112591.28	562956.40	5.00	562956.40

	Civil Works Amount				9176160.74				17711314.00	8876835.27		8876835.2
	Gym and play Equipments Amount				20585096.95					17936496.37		17936496.37
	12% Tax On Civil Works				1101139.29					1065220.23		1065220.23
	Total				30862396.98					27878551.87		27878551.87

27653369-00

Contractor

Executive Engineer
Bruhat Bangaluru Mahanagara Palike

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92